

## FURNACE PRECISION TUNE-UP CHECKLIST

Date: \_\_\_\_\_

- Run system on arrival
- Take temperature readings:
  - Return Air Temperature: \_\_\_\_\_ °F
  - Supply Air Temperature: \_\_\_\_\_ °F
  - Temperature Differential: \_\_\_\_\_ °F
- Check operation of safety controls
- Inspect and clean interior blower, burner, and controls compartments
- Inspect blower for cleanliness
- Inspect blower motor and lubricate if applicable
- Inspect heat exchanger and burner assembly
- Measure gas pressures:
  - \_\_\_\_\_ LP (9-13" wc)
  - \_\_\_\_\_ Natural Gas (3.5" wc)
- Clean and adjust pilot assembly if applicable
- Test for gas leaks
- Clean and adjust all internal controls
- Inspect wiring and connections
- Inspect condensate pan, drain and/or pump if applicable
- Inspect flue pipe(s) and draft diverter
- Check for combustible material(s) nearby  
List combustible material(s): \_\_\_\_\_
- Visual inspection of duct work where accessible
- Carbon monoxide test
- Clean and adjust thermostat if necessary
- Cycle furnace on completion of Precision Tune-Up
- Do any family members suffer from sinus or allergy problems?  Yes  No
- Do you ever have a stale or musty odor in your home?  Yes  No
- I would like to learn more about Indoor Air Quality  Yes  No

System Comments: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_